

**Weekly Public Status Report of Oil and Gas Activities Offshore Newfoundland**

**As of: August 9, 2004**

Also on the Internet - <http://www.cnopb.nfnet.com/>

<b>GEOSCIENTIFIC PROGRAMS</b>					
<b>Program Number</b>	<b>Operator/Survey (Location)</b>	<b>Vessel/Contractor</b>	<b>Start Date</b>	<b>Km's Completed (Total Planned)</b>	<b>Comments</b>
8924-C047-001E	Chevron Canada (Orphan Basin)	Veritas Vantage/ Veritas Geophysical	June 26, 2004	2,654 (7,421)	699 km. recorded during the week.
8924-G005-013P	GSI (Labrador)	BinHai 512/C-GOSL	June 29, 2004	4,856 (9,712)	514 km. recorded during the week.
8924-C149-001E	ConocoPhillips (South Newfoundland)	GSI Admiral/GSI	August 9, 2004	0 (5,400)	Program authorised August 9th.

<b>HIBERNIA DRILLING PROGRAM</b>						
<b>Well (Unique well identifier)</b>	<b>Location (NAD83)</b>	<b>Licence</b>	<b>Installation</b>	<b>Spud Date</b>	<b>Current Depth (Projected Total Depth)</b>	<b>Current Status</b>
HMDC Hibernia B-16 46 (346B164650048450)	46°45'01.198" N 48°46'53.653" W	PL 1001	Hibernia Platform M71 (East Rig)	May 19, 2004	5,403 (5,403 meters)	Drilling operations completed - rig skidded to B-16 49.
HMDC Hibernia B-16 47 (347B164650048450)	46°45'01.967" N 48°46'54.944" W	PL 1001	Hibernia Platform M72 (West Rig)	June 2, 2004	5,344 (5,344 meters)	178mm liner set and cemented - preparing to run 178mm completion tubing and associated equipment.
HMDC Hibernia B-16 49 (349B164650048450)	46°45'01.312" N 48°46'53.654" W	PL 1001	Hibernia Platform M71 (East Rig)	-	0 (4,590 meters)	Currently performing rig maintenance.

--

<b>TERRA NOVA DRILLING PROGRAM</b>						
<b>Well (Unique well identifier)</b>	<b>Location (NAD83)</b>	<b>Licence</b>	<b>Installation</b>	<b>Spud Date</b>	<b>Current Depth (Projected Total Depth)</b>	<b>Current Status</b>
Petro-Canada et al Terra Nova F-100 2 (302F004630048150)	46° 29' 26.040" N 48° 29' 11.229" W	PL 1002	Henry Goodrich	June 13, 2004	4,527 (4,527 meters)	Well completed as pf August 8, 2004 - rig mobilized to L-98 11.
Petro-Canada et al Terra Nova L-98 11 (311L984630048150)	46° 27' 42.166" N 48° 29' 51.174" W	PL 1002	Henry Goodrich	-	0 (5,339 meters)	Preparing to spud well.

<b>WHITE ROSE DRILLING PROGRAM</b>						
<b>Well (Unique well identifier)</b>	<b>Location (NAD83)</b>	<b>Licence</b>	<b>Installation</b>	<b>Spud Date</b>	<b>Current Depth (Projected Total Depth)</b>	<b>Current Status</b>
Husky Oil et al White Rose B-07 1 (300B074650048000)	46° 46' 14.31" N 48° 00' 38.42" W	SDL 1022	Glomar Grand Banks	October 18, 2003	3,658 meters	Well completed.
Husky Oil et al White Rose B-07 2 (302B074650048000)	46° 46' 14.04" N 48° 00' 36.40" W	SDL 1022	Glomar Grand Banks	October 4, 2003	4,610 meters	Well completed.
Husky Oil et al White Rose B-07 3 (303B074650048000)	46° 46' 13.14" N 48° 00' 36.92" W	SDL 1022	Glomar Grand Banks	October 9, 2003	970 meters	508mm hole drilled, 406mm surface casing set and cemented.
Husky Oil et al White Rose B-07 4 (304B074650048000)	46° 46' 13.41" N 48° 00' 38.35" W	SDL 1022	Glomar Grand Banks	October 14, 2003	3,998 meters	Well completed.
Husky Oil et al White Rose B-07 5 (305B074650048000)	46° 46' 14.11" N 48° 00' 36.66" W	SDL 1022	Glomar Grand Banks	October 6, 2003	1,025 meters	508mm hole drilled, 406mm surface casing set and cemented.
Husky Oil et al White Rose B-07 6 (306B074650048000)	46° 46' 13.56" N 48° 00' 38.87" W	SDL 1022	Glomar Grand Banks	October 14, 2003	3,719 meters	Production tree installed and well suspended – to be re-entered for completion at a later date.
Husky Oil et al White Rose B-07 7 (307B074650048000)	46° 46' 13.49" N 48° 00' 38.61" W	SDL 1022	Glomar Grand Banks	October 12, 2003	231 meters	914mm hole drilled, 762mm conductor casing set and cemented.
Husky Oil et al White Rose B-07 8 (308B074650048000)	46° 46' 14.24" N 48° 00' 38.16" W	SDL 1022	Glomar Grand Banks	October 2, 2003	231 meters	914mm hole drilled, 762mm conductor casing set and cemented.
→ Husky Oil et al White Rose J-22 1 (300J224700048000)	46° 51' 38.81" N 48° 03' 40.27" W	SDL 1028	Glomar Grand Banks	April 15, 2004	2,780 meters	Currently drilling 311mm production hole section.
Husky Oil et al White Rose J-22 2 (302J224700048000)	46° 51' 39.62" N 48° 03' 39.93" W	SDL 1028	Glomar Grand Banks	April 24, 2004	1,215 meters	406mm hole section drilled, 340mm casing set and cemented.

BOP/BOP Stack:	Blowout preventers/blowout preventer stack - an assembly of heavy-duty valves attached to the wellhead to control well pressure and prevent a blowout.
Casing:	Steel pipe set in a well to prevent the hole from sloughing or caving and to enable formations to be isolated (there may be several strings of casing in a well, one inside the other).
Cementing:	Pumping a liquid slurry of cement, water and other additives behind a string of casing to isolate formations.
Completion/Completed:	The activities necessary to prepare a well for the production of oil or gas or the injection of water or gas into the reservoir.
Fish:	An object lost (or stuck) in the wellbore obstructing operations.
Fishing:	Operations to recover a fish.
Injecting:	Injecting water or gas into the reservoir for the purpose of maintaining reservoir pressure, Maximizing oil recovery and conserving resources.
Liner:	A length of casing suspended from the base of a previously installed casing string (a liner does not extend back to the surface of the well).
Logging:	Acquisition of downhole data using tools run in the well, usually on wireline.
Perforate/perforating:	Piercing the casing and cement using shaped explosive charges to provide a flow path for formation fluids.
Producing/Production:	Flowing oil and/or gas from a well to the production systems.
Production Tree:	An arrangement of heavy-duty valves and fittings installed on the wellhead to control flow from the well and/or to facilitate injection operations.
Reaming:	An operation to restore a wellbore to its original diameter (occasionally, a wellbore will cave in).
Seismic kilometres:	The total number of kilometres of data recorded in a geophysical program.
Shut-in:	A well in which the valves in the production tree have been closed to cease production or injection operations on a well.
Sidetracking:	The operation of deviating a well around a fish.
Spud:	The initial penetration of the ground or seafloor – the start of the drilling operation.
Suspension/Suspend:	The temporary cessation of drilling or production operations in a well.
Well workover:	A program of work performed on an existing well.
Wellbore:	The hole drilled by the drill bit.
Wellhead:	Steel equipment installed at the surface of the well containing an assembly of heavy duty hangars and seals (the wellhead is used to support the weight of casing strings hung from it and to contain well pressure).
<b>Source:</b> Canada-Newfoundland Offshore Petroleum Board <b>Last updated:</b> September 28, 2000	