

## Weekly Public Status Report of Oil and Gas Activities Offshore Newfoundland

As of: November 22, 2004

Also on the Internet - <http://www.cnopb.nfnet.com/>

GEOSCIENTIFIC PROGRAMS					
Program Number	Operator/Survey (Location)	Vessel/Contractor	Start Date	Km's Completed (Total Planned)	Comments
8924-C149-001E	ConocoPhillips (South Newfoundland)	GSI Admiral/GSI	August 9, 2004	3313 (5,400)	360 km recorded during week in Newfoundland & Labrador offshore area. Program Ended

HIBERNIA DRILLING PROGRAM						
Well (Unique well identifier)	Location (NAD83)	License	Installation	Spud Date	Current Depth (Projected Total Depth)	Current Status
HMDC Hibernia B-16 48 (348B164650048450)	46°45'02.139" N 48°46'54.862" W	PL 1001	Hibernia Platform M72 (West Rig)	August 22, 2004	6,651 (6,708 meters)	216mm hole section drilled to TD. Preparing to log well.
HMDC Hibernia B-16 50 (350B164650048450)	46°45'01.140" N 48°46'53.737" W	PL 1001	Hibernia Platform M71 (East Rig)	November 11, 2004	702 (6,999 meters)	Preparing to drill 406mm hole section.

TERRA NOVA DRILLING PROGRAM						
Well (Unique well identifier)	Location (NAD83)	License	Installation	Spud Date	Current Depth (Projected Total Depth)	Current Status
Petro-Canada et al Terra Nova G-90 4 (304G904630048150)	46° 29' 21.500" N 48° 27' 37.100" W	PL 1002	Henry Goodrich	January 20, 2002	3,980 (3,980 meters)	Waiting for calm weather to perforate well.

<b>WHITE ROSE DRILLING PROGRAM</b>						
<b>Well (Unique well identifier)</b>	<b>Location (NAD83)</b>	<b>License</b>	<b>Installation</b>	<b>Spud Date</b>	<b>Current Depth (Projected Total Depth)</b>	<b>Current Status</b>
Husky Oil et al White Rose B-07 1 (300B074650048000)	46° 46' 14.31" N 48° 00' 38.42" W	SDL 1022	Glomar Grand Banks	October 18, 2003	3,658 meters	Well completed.
Husky Oil et al White Rose B-07 2 (302B074650048000)	46° 46' 14.04" N 48° 00' 36.40" W	SDL 1022	Glomar Grand Banks	October 4, 2003	4,610 meters	Well completed.
Husky Oil et al White Rose B-07 3 (303B074650048000)	46° 46' 13.14" N 48° 00' 36.92" W	SDL 1022	Glomar Grand Banks	October 9, 2003	970 meters	508mm hole drilled, 406mm surface casing set and cemented.
Husky Oil et al White Rose B-07 4 (304B074650048000)	46° 46' 13.41" N 48° 00' 38.35" W	SDL 1022	Glomar Grand Banks	October 14, 2003	3,998 meters	Well completed.
Husky Oil et al White Rose B-07 5 (305B074650048000)	46° 46' 14.11" N 48° 00' 36.66" W	SDL 1022	Glomar Grand Banks	October 6, 2003	1,025 meters	508mm hole drilled, 406mm surface casing set and cemented.
Husky Oil et al White Rose B-07 6 (306B074650048000)	46° 46' 13.56" N 48° 00' 38.87" W	SDL 1022	Glomar Grand Banks	October 14, 2003	3,719 meters	Well completed.
Husky Oil et al White Rose B-07 7 (307B074650048000)	46° 46' 13.49" N 48° 00' 38.61" W	SDL 1022	Glomar Grand Banks	October 12, 2003	231 meters	914mm hole drilled, 762mm conductor casing set and cemented.
Husky Oil et al White Rose B-07 8 (308B074650048000)	46° 46' 14.24" N 48° 00' 38.16" W	SDL 1022	Glomar Grand Banks	October 2, 2003	231 meters	914mm hole drilled, 762mm conductor casing set and cemented.
Husky Oil et al White Rose J-22 1 (300J224700048000)	46° 51' 38.81" N 48° 03' 40.27" W	SDL 1028	Glomar Grand Banks	April 15, 2004	2,995 meters	Well completed.
Husky Oil et al White Rose J-22 2 (302J224700048000)	46° 51' 39.62" N 48° 03' 39.93" W	SDL 1028	Glomar Grand Banks	April 24, 2004	1,215 meters	406mm hole section drilled, 340mm casing set and cemented.
Husky Oil et al White Rose B-07 9 (309B074650048000)	46° 46' 14.521" N 48° 00' 41.883" W	SDL 1022	Glomar Grand Banks	September 22, 2004	1,015 meters	508mm hole drilled, 340mm surface casing set and cemented.
Husky Oil et al White Rose E-18 2 (302E184650048000)	46° 47' 21.414" N 48° 02' 41.048" W	SDL 1024	Glomar Grand Banks	September 30, 2004	1,011 meters	508mm hole drilled, 340mm surface casing set and cemented.
Husky Oil et al White Rose E-18 3 (303E184650048000)	46° 47' 22.528" N 48° 02' 38.052" W	SDL 1024	Glomar Grand Banks	October 8, 2004	1,013 meters	508mm hole drilled, 340mm surface casing set and cemented.
Husky Oil et al White Rose E-18 1 (300E184650048000)	46° 47' 21.687" N 48° 02' 38.261" W	SDL 1024	Glomar Grand Banks	October 13, 2004	4,243 meters	311mm hole section drilled to TD.

BOP/BOP Stack:	Blowout preventers/blowout preventer stack - an assembly of heavy-duty valves attached to the wellhead to control well pressure and prevent a blowout.
Casing:	Steel pipe set in a well to prevent the hole from sloughing or caving and to enable formations to be isolated (there may be several strings of casing in a well, one inside the other).
Cementing:	Pumping a liquid slurry of cement, water and other additives behind a string of casing to isolate formations.
Completion/Completed:	The activities necessary to prepare a well for the production of oil or gas or the injection of water or gas into the reservoir.
Fish:	An object lost (or stuck) in the wellbore obstructing operations.
Fishing:	Operations to recover a fish.
Injecting:	Injecting water or gas into the reservoir for the purpose of maintaining reservoir pressure, Maximizing oil recovery and conserving resources.
Liner:	A length of casing suspended from the base of a previously installed casing string (a liner does not extend back to the surface of the well).
Logging:	Acquisition of downhole data using tools run in the well, usually on wireline.
Perforate/perforating:	Piercing the casing and cement using shaped explosive charges to provide a flow path for formation fluids.
Producing/Production:	Flowing oil and/or gas from a well to the production systems.
Production Tree:	An arrangement of heavy-duty valves and fittings installed on the wellhead to control flow from the well and/or to facilitate injection operations.
Reaming:	An operation to restore a wellbore to its original diameter (occasionally, a wellbore will cave in).
Seismic kilometres:	The total number of kilometres of data recorded in a geophysical program.
Shut-in:	A well in which the valves in the production tree have been closed to cease production or injection operations on a well.
Sidetracking:	The operation of deviating a well around a fish.
Spud:	The initial penetration of the ground or seafloor – the start of the drilling operation.
Suspension/Suspend:	The temporary cessation of drilling or production operations in a well.
Well workover:	A program of work performed on an existing well.
Wellbore:	The hole drilled by the drill bit.
Wellhead:	Steel equipment installed at the surface of the well containing an assembly of heavy duty hangars and seals (the wellhead is used to support the weight of casing strings hung from it and to contain well pressure).
<b>Source:</b> Canada-Newfoundland Offshore Petroleum Board <b>Last updated:</b> September 28, 2000	