



Weekly Public Status Report of Oil and Gas Activities Offshore Newfoundland and Labrador

As of: June 13, 2005

Also on the Internet - <http://www.cnlopb.nl.ca>

| GEOSCIENTIFIC PROGRAMS | | | | | |
|------------------------|--------------------------------|---|--------------|-------------------------------|---|
| Program Number | Operator/Survey (Location) | Vessel/Contractor | Start Date | Km Completed (Km Planned) | Comments |
| 8924-C047-002E | Orphan Basin 3D seismic survey | M/V Geco Diamond/ WesternGeco Canada | May 12, 2005 | 11,997 Km (157,419 CMP Km) | 1012 Km recorded during reporting period. |

| HIBERNIA DRILLING PROGRAM | | | | | | |
|--|------------------------------------|---------|-------------------------------------|---------------|---------------------------------------|--|
| Well (Unique well identifier) | Location (NAD83) | License | Installation | Spud Date | Current Depth (Projected Total Depth) | Current Status |
| HMDC Hibernia B-16 20X (320B164650048453) | 46°45'01.910" N 48°46'54.528" W | PL 1001 | Hibernia Platform M72 (West Rig) | - | 6,000 meters (6,000 meters) | 178mm liner set and cemented. Preparing to complete well. |
| HMDC Hibernia B-16 53 (353B164650048450) | 46°45'01.427" N 48°46'53.654" W | PL 1001 | Hibernia Platform M71 (East Rig) | April 8, 2005 | 5,346 meters (5,535 meters) | Drilling 216mm hole section. |

| TERRA NOVA DRILLING PROGRAM | | | | | | |
|--|--|---------|----------------|------------------|---------------------------------------|------------------|
| Well (Unique well identifier) | Location (NAD83) | License | Installation | Spud Date | Current Depth (Projected Total Depth) | Current Status |
| Petro-Canada et al Terra Nova F-100 3 (303F004630048150) | 46° 29' 26.161" N 48° 29' 11.206" W | PL 1002 | Henry Goodrich | January 21, 2005 | 4,090 meters (4,090 meters) | Completing well. |

| WHITE ROSE DRILLING PROGRAM | | | | | | |
|--|--|----------------|---------------------|--------------------|--|---|
| Well (Unique well identifier) | Location (NAD83) | License | Installation | Spud Date | Current Depth (Projected Total Depth) | Current Status |
| Husky Oil et al White Rose B-07 3 (303B074650048000) | 46° 46' 13.14" N 48° 00' 36.92" W | SDL 1022 | GSF Grand Banks | October 9, 2003 | 5,137 meters (5,246 meters) | Suspended at final total depth, production tree installed - to be re- entered for completion at a later date. |
| Husky Oil et al White Rose B-07 5 (305B074650048000) | 46° 46' 14.11" N 48° 00' 36.66" W | SDL 1022 | GSF Grand Banks | October 6, 2003 | 1,025 meters | 508mm hole drilled, 406mm surface casing set and cemented. |
| Husky Oil et al White Rose B-07 7 (307B074650048000) | 46° 46' 13.49" N 48° 00' 38.61" W | SDL 1022 | GSF Grand Banks | October 12, 2003 | 231 meters | 914mm hole drilled, 762mm conductor casing set and cemented. |
| Husky Oil et al White Rose B-07 8 (308B074650048000) | 46° 46' 14.24" N 48° 00' 38.16" W | SDL 1022 | GSF Grand Banks | October 2, 2003 | 231 meters | 914mm hole drilled, 762mm conductor casing set and cemented. |
| Husky Oil et al White Rose J-22 2 (302J224700048000) | 46° 51' 39.62" N 48° 03' 39.93" W | SDL 1028 | GSF Grand Banks | April 24, 2004 | 1,215 meters | 406mm hole section drilled, 340mm casing set and cemented. |
| Husky Oil et al White Rose B-07 9 (309B074650048000) | 46° 46' 14.521" N 48° 00' 41.883" W | SDL 1022 | GSF Grand Banks | September 22, 2004 | 4,405 meters (4,405 meters) | Suspended at final total depth, production tree installed - to be re- entered for completion at a later date. |
| Husky Oil et al White Rose E-18 2 (302E184650048000) | 46° 47' 21.414" N 48° 02' 41.048" W | SDL 1024 | GSF Grand Banks | September 30, 2004 | 5,390 meters (5,390 meters) | Suspended at final total depth - to be re- entered for completion at a later date. |
| → Husky Oil et al White Rose E-18 3 (303E184650048000) | 46° 47' 22.528" N 48° 02' 38.052" W | SDL 1024 | GSF Grand Banks | October 8, 2004 | 4,589 meters (4,702 meters) | Drilling 216mm hole section. |
| Husky Oil et al White Rose E-18 1 (300E184650048000) | 46° 47' 21.687" N 48° 02' 38.261" W | SDL 1024 | GSF Grand Banks | October 13, 2004 | 4,243 meters | Suspended at final total depth - to be re- entered for completion at a later date. |

Please note that White Rose B-07 1, White Rose B-07 2, White Rose B-07 4, White Rose B-07 6 and White Rose J-22 1 have been completed and are ready for production operations when the Sea Rose FPSO arrives

| | |
|--|---|
| | |
| BOP/BOP Stack: | Blowout preventers/blowout preventer stack - an assembly of heavy-duty valves attached to the wellhead to control well pressure and prevent a blowout. |
| Casing: | Steel pipe set in a well to prevent the hole from sloughing or caving and to enable formations to be isolated (there may be several strings of casing in a well, one inside the other). |
| Cementing: | Pumping a liquid slurry of cement, water and other additives behind a string of casing to isolate formations. |
| Completion/Completed: | The activities necessary to prepare a well for the production of oil or gas or the injection of water or gas into the reservoir. |
| Fish: | An object lost (or stuck) in the wellbore obstructing operations. |
| Fishing: | Operations to recover a fish. |
| Injecting: | Injecting water or gas into the reservoir for the purpose of maintaining reservoir pressure, <u>Maximizing oil recovery and conserving resources</u> |
| Liner: | A length of casing suspended from the base of a previously installed casing string (a liner does not extend back to the surface of the well). |
| Logging: | Acquisition of downhole data using tools run in the well, usually on wireline. |
| Perforate/perforating: | Piercing the casing and cement using shaped explosive charges to provide a flow path for formation fluids. |
| Producing/Production: | Flowing oil and/or gas from a well to the production systems. |
| Production Tree: | An arrangement of heavy-duty valves and fittings installed on the wellhead to control flow <u>from the well and/or to facilitate injection operations.</u> |
| Reaming: | An operation to restore a wellbore to its original diameter (occasionally, a wellbore will cave in). |
| Seismic kilometres: | The total number of kilometres of data recorded in a geophysical program. |
| Shut-in: | A well in which the valves in the production tree have been closed to cease production or injection operations on a well. |
| Sidetracking: | The operation of deviating a well around a fish. |
| Spud: | The initial penetration of the ground or seafloor – the start of the drilling operation. |
| Suspension/Suspend: | The temporary cessation of drilling or production operations in a well. |
| Well workover: | A program of work performed on an existing well. |
| Wellbore: | The hole drilled by the drill bit. |
| Wellhead: | Steel equipment installed at the surface of the well containing an assembly of heavy duty hangars and seals (the wellhead is used to support the weight of casing strings hung from it and to contain well pressure). |
| <p>Source: Canada-Newfoundland and Labrador Offshore Petroleum Board Last updated: September 28, 2000</p> | |