



**Weekly Public Status Report of Oil and Gas Activities Offshore Newfoundland and Labrador**

**As of: July 03, 2006**

Also on the Internet - <http://www.cnlopb.nl.ca>

**GEOSCIENTIFIC PROGRAMS**

Program Number	Operator/Survey (Location)	Vessel/Contractor	Start Date	Km Completed (Km Planned)	Comments
8924-G005-015P	GSI	GSI Pacific	June 30, 2006	TBA	Seismic acquisition ongoing
8924-G005-016P	GSI	GSI Pacific	June 23, 2006	N/A	Equipment Testing

**HIBERNIA DRILLING PROGRAM**

Well (Unique well identifier)	Location (NAD83)	License	Installation	Spud Date	Current Depth (Projected Total Depth)	Current Status
HMDC Hibernia B-16 54W (354B164650048454)	46°45'01.427" N 48°46'53.654" W	PL 1001	Hibernia Platform M71 (East Rig)	May 20, 2006 (Sidetrack date)	7,090 meters (7,198 meters)	Attempting to retrieve fish.
HMDC Hibernia B-16 55 (355B164650048450)	46°45'01.796" N 48°46'54.527" W	PL 1001	Hibernia Platform M72 (West Rig)	---	299 meters (300 meters)	Conducting rig maintenance.

**TERRA NOVA DRILLING PROGRAM**

Well (Unique well identifier)	Location (NAD83)	License	Installation	Spud Date	Current Depth (Projected Total Depth)	Current Status
Petro-Canada et al Terra Nova F-88 4 (304F884630048150)	46° 27' 19.802" N 48° 27' 41.479" W	PL 1002	Henry Goodrich	May 22, 2006	5,321 meters (5,626 meters)	Drilling 311 mm hole.

WHITE ROSE DRILLING PROGRAM						
Well (Unique well identifier)	Location (NAD83)	License	Installation	Spud Date	Current Depth (Projected Total Depth)	Current Status
Husky Oil et al White Rose O-28X (300O284650048003)	46° 47' 45.834" N 48° 03' 28.559" W	SDL 1024	Rowan Gorilla VI	June 1, 2006 (Sidetrack date)	3,487 meters (3,487 meters)	Plugged and abandoned on June 26, 2006 - rig towed to West Bonne Bay F-12.
Husky Oil et al White Rose E-18 6 (306E184650048000)	46° 47' 21.927" N 48° 02' 36.529" W	PL 1006	GSF Grand Banks	March 6, 2006	1,000 meters (4,668 meters)	Suspended on March 18, 2006 with 406mm casing set and cemented - To be re-entered at a later date.
Husky Oil et al White Rose E-18 5 (305E184650048000)	46° 47' 21.763" N 48° 02' 38.521" W	PL 1006	GSF Grand Banks	March 6, 2006	1,000 meters (4,263 meters)	Suspended on March 14, 2006 with 406mm casing set and cemented - To be re-entered at a later date.
Husky Oil et al White Rose E-18 4 (304E184650048000)	46° 47' 20.990" N 48° 02' 36.835" W	PL 1006	GSF Grand Banks	November 11, 2005	4,619 meters (4,619 meters)	Well terminated on April 15, 2006 - Currently conducting rig maintenance.
Husky Oil et al White Rose B-07 5 (305B074650048000)	46° 46' 14.11" N 48° 00' 36.66" W	PL 1006	GSF Grand Banks	October 6, 2003	4,898 meters (4,898 meters)	Well terminated on June 22, 2006 - rig moved to White Rose B-07 8.
Husky Oil et al White Rose B-07 7 (307B074650048000)	46° 46' 13.49" N 48° 00' 38.61" W	PL 1006	GSF Grand Banks	October 12, 2003	231 meters	914mm hole drilled, 762mm conductor casing set and cemented.
Husky Oil et al White Rose B-07 8 (308B074650048000)	46° 46' 14.24" N 48° 00' 38.16" W	PL 1006	GSF Grand Banks	October 2, 2003	3,395 meters (3,395 meters)	Re-entered well on June 23, 2006 - well terminated (completed) on July 1, 2006 - experienced anchor winch problem on July 01, 2006 - currently undergoing repairs prior to moving to White Rose E- 18 5
Husky Oil et al White Rose J-22 2 (302J224700048000)	46° 51' 39.62" N 48° 03' 39.93" W	PL 1006	GSF Grand Banks	April 24, 2004	1,215 meters	406mm hole section drilled, 340mm casing set and cemented.
Note: The above status includes wells that are currently in the drilling or completions phase. Additional information on the status of various development wells for the Hibernia, Terra Nova and White Rose projects is available from the C-NLOPB's website under RESOURCE INFORMATION. Click on Development wells (White Rose Field) for additional information on the status of White Rose development wells.						
DELINEATION DRILLING PROGRAM						
Well (Unique well identifier)	Location (NAD83)	License	Installation	Spud Date	Current Depth (Projected Total Depth)	Current Status
Husky Oil et al West Bonne Bay F-12 (300F124640048150)	46° 31' 22.024" N 48° 17' 27.216" W	SDL 1040	Rowan Gorilla VI	July 1, 2006	278 meters (4,631 meters)	Well spudded on July 1, 2006 - 762mm casing set and cemented.

BOP/BOP Stack:	Blowout preventers/blowout preventer stack - an assembly of heavy-duty valves attached to the wellhead to control well pressure and prevent a blowout.
Casing:	Steel pipe set in a well to prevent the hole from sloughing or caving and to enable formations to be isolated (there may be several strings of casing in a well, one
Cementing:	Pumping a liquid slurry of cement, water and other additives behind a string of casing to isolate formations.
Completion/Completed:	The activities necessary to prepare a well for the production of oil or gas or the injection of water or gas into the reservoir.
Fish:	An object lost (or stuck) in the wellbore obstructing operations.
Fishing:	Operations to recover a fish.
Injecting:	Injecting water or gas into the reservoir for the purpose of maintaining reservoir pressure, Maximizing oil recovery and conserving resources.
Liner:	A length of casing suspended from the base of a previously installed casing string (a liner does not extend back to the surface of the well).
Logging:	Acquisition of downhole data using tools run in the well, usually on wireline.
Perforate/perforating:	Piercing the casing and cement using shaped explosive charges to provide a flow path for formation fluids.
Producing/Production:	Flowing oil and/or gas from a well to the production systems.
Production Tree:	An arrangement of heavy-duty valves and fittings installed on the wellhead to control flow from the well and/or to facilitate injection operations.
Reaming:	An operation to restore a wellbore to its original diameter (occasionally, a wellbore will cave in).
Seismic kilometers:	The total number of kilometers of data recorded in a geophysical program.
Shut-in:	A well in which the valves in the production tree have been closed to cease production or injection operations on a well.
Sidetracking:	The operation of deviating a well around a fish.
Spud:	The initial penetration of the ground or seafloor – the start of the drilling operation.
Suspension/Suspend:	The temporary cessation of drilling or production operations in a well.
Well workover:	A program of work performed on an existing well.
Wellbore:	The hole drilled by the drill bit.
Wellhead:	Steel equipment installed at the surface of the well containing an assembly of heavy duty hangars and seals (the wellhead is used to support the weight of casing strings hung from it and to contain well pressure).
<b>Source:</b> Canada-Newfoundland and Labrador Offshore Petroleum Board <b>Last updated:</b> September 28, 2000	