



Weekly Public Status Report of Oil and Gas Activities Offshore Newfoundland and Labrador

As of: November 6, 2006

Also on the Internet - <http://www.cnlopb.nl.ca>

HIBERNIA DRILLING PROGRAM						
Well (Unique well identifier)	Location (NAD83)	License	Installation	Spud Date	Current Depth (Projected Total Depth)	Current Status
HMDC Hibernia B-16 32Z (332B164650048451)	46°45'01.909" N 48°46'54.862" W	PL 1001	Hibernia Platform M72 (West Rig)	January 31, 2002	3,757 meters (3,757 meters)	178mm liner set and cemented - running wireline logs.
HMDC Hibernia B-16 59 (359B164650048450)	46°45'01.370" N 48°46'53.737" W	PL 1001	Hibernia Platform M71 (East Rig)	August 8, 2006	2,575 meters (5,891 meters)	Running 340mm casing.

TERRA NOVA DRILLING PROGRAM						
Well (Unique well identifier)	Location (NAD83)	License	Installation	Spud Date	Current Depth (Projected Total Depth)	Current Status
Petro-Canada et al Terra Nova G-90 8 (308G904630048150)	46° 29' 21.579" N 48° 27' 37.274" W	PL 1002	Henry Goodrich	September 24, 2005	6,638 meters (6,638 meters)	Completing well.

WHITE ROSE DRILLING PROGRAM						
Well (Unique well identifier)	Location (NAD83)	License	Installation	Spud Date	Current Depth (Projected Total Depth)	Current Status
Husky Oil et al White Rose E-18 6Z (306E184650048001)	46° 47' 21.927" N 48° 02' 36.529" W	PL 1006	GSF Grand Banks	March 6, 2006	5,613 meters (5,613 meters)	Completing well.
Husky Oil et al White Rose E-18 5 (305E184650048000)	46° 47' 21.763" N 48° 02' 38.521" W	PL 1006	GSF Grand Banks	March 6, 2006	4,286 meters (4,286 meters)	X-mas tree installed on October 19, 2006.
Husky Oil et al White Rose B-07 7 (307B074650048000)	46° 46' 13.49" N 48° 00' 38.61" W	PL 1006	GSF Grand Banks	October 12, 2003	231 meters	914mm hole drilled, 762mm conductor casing set and cemented on October 13, 2006 - to be re-entered at a later date.
Husky Oil et al White Rose J-22 2 (302J224700048000)	46° 51' 39.62" N 48° 03' 39.93" W	PL 1006	GSF Grand Banks	April 24, 2004	1,215 meters	406mm hole section drilled, 340mm casing set and cemented on April 28, 2004 - to be re-entered at a later date.
Note: The above status includes wells that are currently in the drilling or completions phase. Additional information on the status of various development wells for the Hibernia, Terra Nova and White Rose projects is available from the C-NLOPB's website under RESOURCE INFORMATION. Click on Development wells (White Rose Field) for additional information on the status of White Rose development wells that have been completed.						
EXPLORATION DRILLING PROGRAM						
Well (Unique well identifier)	Location (NAD83)	License	Installation	Spud Date	Current Status	
Chevron et al Great Barasway F-66 (300F664930048000)	49° 25' 25.597" N 48° 09' 51.831" W	EL 1076	Eirik Raude	August 18, 2006	Drilling operations.	
Husky Oil et al North Amethyst K-15 (300K154650048000)	46° 44' 43.106" N 48° 02' 20.325" W	SDL 1044	Rowan Gorilla VI	October 19, 2006	Plugging and abandoning.	

BOP/BOP Stack:	Blowout preventers/blowout preventer stack - an assembly of heavy-duty valves attached to the wellhead to control well pressure and prevent a blowout.
Casing:	Steel pipe set in a well to prevent the hole from sloughing or caving and to enable formations to be isolated (there may be several strings of casing in a well, one inside the other).
Cementing:	Pumping a liquid slurry of cement, water and other additives behind a string of casing to isolate formations.
Completion/Completed:	The activities necessary to prepare a well for the production of oil or gas or the injection of water or gas into the reservoir.
Fish:	An object lost (or stuck) in the wellbore obstructing operations.
Fishing:	Operations to recover a fish.
Injecting:	Injecting water or gas into the reservoir for the purpose of maintaining reservoir pressure, Maximizing oil recovery and conserving resources.
Liner:	A length of casing suspended from the base of a previously installed casing string (a liner does not extend back to the surface of the well).
Logging:	Acquisition of downhole data using tools run in the well, usually on wireline.
Perforate/perforating:	Piercing the casing and cement using shaped explosive charges to provide a flow path for formation fluids.
Producing/Production:	Flowing oil and/or gas from a well to the production systems.
Production Tree:	An arrangement of heavy-duty valves and fittings installed on the wellhead to control flow from the well and/or to facilitate injection operations.
Reaming:	An operation to restore a wellbore to its original diameter (occasionally, a wellbore will cave in).
Seismic kilometers:	The total number of kilometers of data recorded in a geophysical program.
Shut-in:	A well in which the valves in the production tree have been closed to cease production or injection operations on a well.
Sidetracking:	The operation of deviating a well around a fish.
Spud:	The initial penetration of the ground or seafloor – the start of the drilling operation.
Suspension/Suspend:	The temporary cessation of drilling or production operations in a well.
Well workover:	A program of work performed on an existing well.
Wellbore:	The hole drilled by the drill bit.
Wellhead:	Steel equipment installed at the surface of the well containing an assembly of heavy duty hangars and seals (the wellhead is used to support the weight of casing strings hung from it and to contain well pressure).
Source: Canada-Newfoundland and Labrador Offshore Petroleum Board Last updated: September 28, 2000	