



Weekly Status Report of Oil and Gas Activities for Canada-Newfoundland and Labrador Offshore Area
As of: June 29, 2015

GEOSCIENTIFIC PROGRAMS

Program Number	Operator/Survey (Location)	Vessel	Authorization Date	Data Completed (Planned)			Current Status
				line km	km ²	Other	
25020-0200A02	Statoil Canada/ Seabed Survey (Flemish Pass)	Fugro Searcher	2-Jun-2015			2672.14 (2763)	370.3 line km of MBES and SBP collected concurrently; 87.14 line km of SS collected; Program completed on 21-Jun-2015
45120-020-011	Multi Klient Invest/ 3D Seismic (Northeast NL Slope)	Ramform Valiant	7-Jun-2015		650 (4340)		322 km ² acquired during the reporting period
22120-020-014	HMDC/ 4D Seismic (Hibernia)	WesternGeco Trident	10-Jun-2015		183.23 (716)		128.67 km ² acquired during the reporting period

WELL OPERATIONS

Well (Unique Well Identifier)	Coordinates (NAD83)	Licence	Installation	Spud Date	Current Status (Current Depth / Projected Total Depth)
HMDC Hibernia P-02 2Z 302P024650048451	46° 41' 54.28"N 48° 44' 58.94"W	PL 1001/1005	West Aquarius	17-Jun-2015	Ice Delay (5,629m/5,950m)
HMDC Hibernia B-16 64 364B164650048450	46° 45' 01.36992"N 48° 46' 53.23724"W	PL 1001	Hibernia Platform	21-Apr-2001	Drilling Operations (6,309m/7,492m)
Husky Oil et al White Rose J-05 2 302J054650048000	46° 44' 38.7"N 48° 00' 37.8"W	PL 1007	GSF Grand Banks	28-Nov-2014	Drilling Operations (3,866m/6,229m)
Statoil et al Bay du Nord L-76Z 300L764800046151	47° 55' 43.9421"N 46° 26' 42.6684"W	EL 1112	West Hercules	11-Jun-2015	Operations Suspended

Categories of Operations	
Mobilizing to Wellsite:	All activities associated with mobilizing the drilling installation/drilling rig to the well.
Preparing to Spud:	All pre-spud activities from the time that the drilling installation arrives on location until the well is spudded (initial penetration of the seafloor to start the drilling of a well).
Drilling Operations:	All operations associated with drilling a well including casing, cementing, running BOP stack, fishing, sidetracking, reaming, logging, coring and formation flow testing as well as any downtime associated with equipment failure (or otherwise) while drilling operations are in progress.
Completion Operations:	All operations associated with completing a well including installation of the production tree and all other operations associated with preparing a well for production or injection operations.
Ice Delay:	Any downtime associated with pack ice or icebergs.
Weather Delay:	Any downtime associated with heavy weather.
Suspension/Abandonment Operations:	All activities associated with either plugging and abandoning a well, or suspending a well as well as operations associated with demobilizing the drilling installation from the well.
Well Intervention/Workover Operations:	All activities associated with performing a workover or well intervention.
Operation Suspended	Any suspension operation for reasons other than equipment failure or ice or weather delay.

Glossary of Terms	
BOP Stack:	Blowout preventer stack - an assembly of heavy-duty valves attached to the wellhead to control well pressure and prevent a blowout.
Casing:	Steel pipe set in a well to prevent the hole from sloughing or caving and to enable formations to be isolated (there may be several strings of casing in a well, one inside the other).
Cementing:	Pumping a liquid slurry of cement, water and other additives behind a string of casing to isolate formations.
Fishing:	Operations to recover an object lost or stuck in the wellbore that is obstructing operations.
Injection/Injecting:	Injecting fluids into the reservoir to provide a driving mechanism for increased oil or gas production.
Logging:	Acquisition of downhole data using tools run in the well, usually on wireline.
Producing/Production:	Flowing reservoir fluids from a well to the production system.
Production Tree:	An arrangement of heavy-duty valves and fittings installed on the wellhead to control production from the well and/or to facilitate injection operations.
Reaming:	An operation to restore a wellbore to its original diameter (occasionally, a wellbore will cave in).
Seismic kilometers:	The total number of kilometers of data recorded in a geophysical program.
Sidetracking:	The operation of deviating a well around a fish.
Well Intervention/Workover:	An operation to repair equipment or to restore or increase production or injection.