

## Weekly Status Report of Oil and Gas Activities for Canada-Newfoundland and Labrador Offshore Area As of: Monday - May 6, 2019 @ 2400hrs

WELL OPERATIONS					
Well (Unique Well Identifier)	Coordinates (NAD83)	Licence	Installation	Spud Date	Current Status (Current Depth / Projected Total Depth)
ExxonMobil et al Hebron L-93 11 311L934640048150	46° 32' 39.07" N 48° 29' 53.37" W	PL 1012	Hebron Platform	7-Mar-19	Drilling Operations 3623m/4564m
HMDC Hibernia B-16 25W	46° 45' 01.80" N	PL 1001	Hibernia Platform	15-Apr-19	Drilling Operations
325B164650048454	48° 46' 54.69" W	7 2 1001	THISCITHG FIGGROUN	15 / 15	4991m/5500m
Husky Oil et al Tiger's Eye D-17	46° 36' 11.05" N	EL 1122	Henry Goodrich	3-Apr-19	Waiting on Weather
300D174640048000	48° 02' 41.45" W				
Suncor Energy et al Terra Nova L-98 15	46° 27′ 41.8190 N	PL 1002	Transocean Barents	19-Feb-18	Waiting on Weather
315L984630048150	48° 29' 51.6939" W				655m/4233m
Notes: ** No Additional Comments this week	•		•	_	

Current Status					
	This activity would include any activity associated with mobilizing the drilling installation/drilling rig to the well including towing the rig to site, steaming to location, running and pre-tensioning anchors, testing and commissioning the DP system, skidding the rig from one well slot to				
Mobilizing to Wellsite:	another, jacking-up and pre-loading jack-ups and all other activities associated with mobilizing the rig to the wellsite.				
Preparing to Spud:	All pre-spud activities from the time that the drilling installation arrives on location until the well is spudded (initial penetration of the seafloor to start the drilling of a well). This includes testing and commissioning equipment prior to spud, picking-up and making-up variou assemblies, stump testing the BOP stack and all other activities conducted during the time that the drilling installation arrives on location until the well is spudded.				
Drilling Operations:	Includes all activities from the time the well is spudded until the well is either suspended or abandoned (in the case of a development well, see Completion Operations). Drilling Operations include drilling, casing, cementing, running BOP and riser, fishing, sidetracking, reaming logging, coring and formation flow testing.				
Well Intervention/Workover Operations:	All rig activities associated with re-entering a well for the purpose of performing a well intervention including running the intervention landing string, installing the BOP stack and other pressure control equipment, de-completing, re-completing, plugging and abandonment, reclamation & recovery, well suspension, re-perforation, logging, well initiation. Intervention/Workover does not include sidetracking operations; sidetracking operations would be covered under Drilling Operations.				
Completing/Completed:	All operations associated with completing a development well including running completion tubing and associated completion equipment, installation of the production tree as well as all operations associated with initiating the well for either production or injection operation operations and well testing prior to handing over to process. When these operations have concluded, the well is classified as "completed."				
Suspending/Suspended:	Includes all activities associated with suspending a well for reasons other than ice or weather delay. These operations also encompass all operations associated with demobilizing the drilling installation from the well (ie: pulling anchors, pulling BOP stack, well site survey, etc. these operations have concluded, the well is classified as "suspended."				
Abandoning/Abandoned:	Includes all activities associated with plugging and abandoning a well. These operations also encompass all operations associated with demobilizing the drilling installation from the well (ie: pulling anchors, pulling BOP stack, well site survey, etc.). When these operations have concluded, the well is classified as "abandoned."				
Waiting on Weather (WOW):	Any downtime associated with heavy weather, pack ice or icebergs.				
Glossary of Terms					
BOP Stack:	Blowout preventer stack - an assembly of heavy-duty valves attached to the wellhead to control well pressure and prevent a blowout.				
Casing:	Steel pipe set in a well to prevent the hole from sloughing or caving and to enable formations to be isolated (there may be several strings of casing in a well, one inside the other).				
Cementing:	Pumping a liquid slurry of cement, water and other additives behind a string of casing to isolate formations.				
Fishing:	Operations to recover an object lost or stuck in the wellbore that is obstructing operations.				
Injection/Injecting:	Injecting fluids into the reservoir to provide a driving mechanism for increased oil or gas production.				
Logging:	Acquisition of downhole data using tools run in the well, usually on wireline.				
Producing/Production:	Flowing reservoir fluids from a well to the production system.				
Production Tree:	An arrangement of heavy-duty valves and fittings installed on the wellhead to control production from the well and/or to facilitate injection operations.				
Reaming:	An operation to restore a wellbore to its original diameter (occasionally, a wellbore will cave in).				
Sidetracking:	The operation whereby an additional wellbore is drilled from an existing borehole which is usually abandoned, to drill another geological target. A "Mechanical Sidetrack" is sometimes referred to when deviating a well around an obstruction (a.k.a "fish") but the geological target remains the same.				
Well Intervention/Workover:	An operation to repair equipment or to restore or increase production or injection.				